

# BUILDING FOR THE FUTURE

WEEK 1.....February 15<sup>th</sup>—19<sup>th</sup> 2010



The builders have arrived on site and have spent the first week initially clearing the ground for the new play area. Asbestos -removal teams were in for most of the week removing the ceiling tiles in Eagles and cupboards in the hall prior to the demolition of Eagles classroom which took place on Friday.

The play equipment has been moved and the new fence line established for the soft play area. Later on next week the picket fence which borders the new soft play area and new tarmac area will be erected and the boat will be placed in the area also



## BUILDING FOR THE FUTURE



WEEKS 2 -3 FEBRUARY 20<sup>th</sup>-28<sup>th</sup> 2010



New Play area awaiting final tarmac layer-all equipment in place and nearly complete

Good weather has ensured that all the footings are in for the new building and signed off by the Building Inspector and we can now see the footprint of the classrooms and offices.

